GAS BOILER SYSTEM COMMISSIONING CHECKLIST

This Commissioning Checklist is to be completed in full by the competent person who commissioned the boiler as a means of demonstrating compliance with the appropriate Building Regulations and then handed to the customer to keep for future reference. Failure to install and commission according to the manufacturer's instructions and complete this Benchmark Commissioning Checklist will invalidate the warranty. This does not affect the customer's statutory rights. Telephone Number Customer Name Address FROMAX COMBI Boiler Make and Model FOTTBEIZN AWA1140207074C CRAIG ANDORUM CO7400 Gas Safe Register Number _ Commissioned by (print name) _ Telephone Number 01457 522L/SS SMOULISM ITMS Company Name Company Address CHOLLESTER Commissioning Date To be completed by the customer on receipt of a Building Regulations Compliance Certificate*: Building Regulations Notification Number (if applicable) CONTROLS Tick the appropriate boxes Optimum Start I oad/Weather Programmable Room Thermostat and Time and Temperature Control to Heating Control Compensation Room Thermostat Programmer/Timer Combination Boiler Cylinder Thermostat and Programmer/Timer Time and Temperature Control to Hot Water Fitted Not Required Heating Zone Valves Not Required Fitted Hot Water Zone Valves Not Required Fitted Thermostatic Radiator Valves Not Required Fitted Automatic Bypass to System Provided Boiler Interlock **ALL SYSTEMS** The system has been flushed and cleaned in accordance with BS7593 and boiler manufacturer's instructions What system cleaner was used? 500ml SSM-What inhibitor was used? CENTRAL HEATING MODE Measure and Record: ft³/hi OR Gas Rate mbai Gas Inlet Pressure Burner Operating Pressure (if applicable) 78 °C Central Heating Flow Temperature °C Central Heating Return Temperature COMBINATION BOILERS ONLY Yes Is the installation in a hard water area (above 200ppm)? Yes If yes, and if required by the manufacturer, has a water scale reducer been fitted? What type of scale reducer has been fitted? DOMESTIC HOT WATER MODE Measure and Record: ft3/hr m³/hr OR Gas Rate Gas Inlet Pressure (at maximum rate) mbar Burner Operating Pressure (at maximum rate) °C Cold Water Inlet Temperature °C Temperature Yes Hot water has been checked at all outlets I/min Water Flow Rate CONDENSING BOILERS ONLY The condensate drain has been installed in accordance with the manufacturer's instructions and/or BS5546/BS6798 If the condensate pipe terminates externally has the pipe diameter been increased and weatherproof insulation fitted? **ALL INSTALLATIONS** OR CO/CO, Ratio OR If required by the manufacturer, record the following Yes The heating and hot water system complies with the appropriate Building Regulations The boiler and associated products have been installed and commissioned in accordance with the manufacturer's instructions Yes Yes The operation of the boiler and system controls have been demonstrated to and understood by the customer Yes The manufacturer's literature, including Benchmark Checklist and Service Record, has been explained and left with the customer Commissioning Engineer's Signature Customer's Signature (To confirm satisfactory demonstration and receipt of manufacturer's literature) *All installations in England and Wales must be notified to Local Authority Building Control (LABC) either directly or through a Competent Persons Scheme.
A Building Regulations Compliance Certificate will then be issued to the customer.

benchma